ame of Work: Providing Walking track and other development works to Attur lake in Ward No.03 Attur

Detailed Measurements

easurement Recorded On: 05-01-22, 14-01-22 24-01-22

em No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
3	Removing and resetting of kerb stones								
	Footpath Edge								
	Inner Circle								
	Attur Lake								
	From Anathpura Gate Side								
	Ch: 0.00m to 30.00m	1	26.00			26.00			
	Ch: 30.00m to 60.00m	1	22.00			22.00			
	Ch: 60.00m to 90.00m	1	30.00			30.00			
	Ch: 90.00m to 120.00m	1	30.00			30.00			
	Ch: 120.00m to 150.00m	1	21.00			21.00			
	Ch: 150.00m to 180.00m	1	25.00			25.00			
	Ch: 180.00m to 210.00m	1	22.00			22.00			
	Ch: 210.00m to 240.00m	1	26.00			26.00			
	Ch: 240.00m to 270.00m	1	24.00			24.00			
	Ch: 270.00m to 300.00m	1	30.00			30.00			
	Ch: 300.00m to 330.00m	1	30.00			30.00			
	Ch: 330.00m to 360.00m	1	18.00			18.00			
	Ch: 360.00m to 361.20m	1	1.20			1.20			
	From Double Road Side								
	Ch: 0.00m to 30.00m	1	27.00			27.00			
	Ch: 30.00m to 60.00m	1	19.00			19.00			
	Ch: 60.00m to 90.00m	1	20.00			20.00			
	Ch: 90.00m to 120.00m	1	22.00			22.00			
	Ch: 120.00m to 150.00m	1	25.00			25.00			
	Ch: 150.00m to 180.00m	1	22.00			22.00			
	Ch: 180.00m to 210.00m	1	14.00			14.00			
	Ch: 210.00m to 240.00m	1	18.00			18.00			
	Ch: 240.00m to 270.00m	1	19.00			19.00			
	Ch: 270.00m to 300.00m	1	24.00			24.00			
	Ch: 300.00m to 330.00m	1	28.00			28.00			
	Ch: 330.00m to 354.00m	1	20.00			20.00			
	Ch: 354.00m to 376.00m	1	20.00			20.00			
	Ch: 376.00m to 406.00m	1	19.00			19.00			
	Ch: 406.00m to 436.00m	1	12.00			12.00			
	Ch: 436.00m to 466.00m	1	10.00			10.00			
	Ch: 466.00m to 496.00m	1	5.00			5.00			
	Ch: 496.00m to 526.00m	1	18.00			18.00			
	Ch: 526.00m to 556.00m	1	20.00			20.00			
	Ch: 556.00m to 586.00m	1	27.00			27.00			

Ch 16+

A.E.E. (Project)

594.20

ctor

NEWZEN CONSULTANT Bangalore

Consultant

Asst. Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Asst. Exec. Engineer

Scanned by TapScanner

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Ch: 586.00m to 588.00m	1	2.00			2.00			
	From Attur lake Main Gate Side								
	Ch: 0.00m to 30.00m	1	20.00			20.00			
	Ch: 30.00m to 60.00m	1	19.00			19.00			
	Ch: 60.00m to 90.00m	1	23.00			23.00			
	Ch: 90.00m to 120.00m	1	25.00			25.00			
	Ch: 120.00m to 150.00m	1	17.00			17.00			
	Ch: 150.00m to 180.00m	1	15.00			15.00			
	Ch: 180.00m to 210.00m	1	20.00			20.00			
	Ch: 210.00m to 234.00m	1	19.00			19.00			
	Ch: 234.00m to 249.00m	1	13.00			13.00			
	Ch: 249.00m to 279.00m	1	26.00			26.00			
	Ch: 279.00m to 309.00m	1	21.00			21.00			
	Ch: 309.00m to 339.00m	1	30.00			30.00			
	Ch: 339.00m to 369.00m	1	30.00			30.00			
	Ch: 369.00m to 399.00m	1	30.00			30.00			
	Ch: 399.00m to 429.00m	1	30.00			30.00			
	Ch: 429.00m to 459.00m	1	30.00			30.00			
	Ch: 459.00m to 489.00m	1	10.00			10.00			
	Ch: 489.00m to 510.00m	1	18.00			18.00			
	Ch: 510.00m to 520.00m (Gap)								
	Ch: 520.00m to 550.00m	1	22.00			22.00			
	Ch: 550.00m to 580.00m	1	25.00			25.00			
	Ch: 580.00m to 610.00m	1	16.00			16.00			
	Ch: 610.00m to 640.00m	1	20.00			20.00			
	Ch: 640.00m to 670.00m	1	14.00			14.00			
	Ch: 670.00m to 673.00m	1	3.00			3.00			
	Outer Circle								
	Attur Lake								
	From Anathpura Gate Side								
	Ch: 0.00m to 30.00m	1	20.00			20.00			
	Ch: 30.00m to 60.00m	1	16.00			16.00			
	Ch: 60.00m to 90.00m	1	14.00			14.00			
	Ch: 90.00m to 120.00m	1	30.00			30.00			
	Ch: 120.00m to 150.00m	1	30.00			30.00			
	Ch: 150.00m to 180.00m	1	30.00			30.00			
	Ch: 180.00m to 210.00m	1	30.00			30.00			
	Ch: 210.00m to 240.00m	1	30.00			30.00			
	Ch: 240.00m to 270.00m	1	30.00			30.00			
	Ch: 270.00m to 300.00m	1	30.00			30.00			
	Ch: 300.00m to 330.00m	1	30.00			30.00			

694.20

(17)

1482.20

A.E.E. (Project)

Contractor

Consultant

Asst. Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Asst. Exec. Engineer

Scanned by TapScanner

(2D)

Name of Work: Providing Walking track and other development works to Attur lake in Ward No.03 Attur

Detailed Measurements

Measurement Recorded On: 31-03-22

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
8	KSRB 14.6 : Providing and laying heavy duty cobble stones interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of								
	Cobble Stone for Pathway								
	Attur Lake								
	From Anathpura Gate Side								
	Ch: 0.00m to 30.00m	1	30.00	$\frac{5.00 + 5.10}{2}$		151.50			
	Ch: 30.00m to 60.00m	1	30.00	$\frac{5.10 + 4.80}{2}$		148.50			
	Ch: 60.00m to 90.00m	1	30.00	$\frac{4.80 + 4.90}{2}$		145.50			
	Ch: 90.00m to 120.00m	1	30.00	$\frac{4.90 + 4.80}{2}$		145.50			
	Ch: 120.00m to 150.00m	1	30.00	$\frac{4.80 + 5.00}{2}$		147.00			
	Ch: 150.00m to 180.00m	1	30.00	$\frac{5.00 + 4.90}{2}$		148.50			
	Ch: 180.00m to 210.00m	1	30.00	$\frac{4.90 + 4.90}{2}$		147.00			
	Ch: 210.00m to 240.00m	1	30.00	$\frac{4.90 + 5.00}{2}$		148.50			
	Ch: 240.00m to 270.00m	1	30.00	$\frac{5.00 + 5.00}{2}$		150.00			
	Ch: 270.00m to 300.00m	1	30.00	$\frac{5.00 + 4.90}{2}$		148.50			
	Ch: 300.00m to 330.00m	1	30.00	$\frac{4.90 + 4.80}{2}$		145.50			
	Ch: 330.00m to 360.00m	1	30.00	$\frac{4.80 + 6.10}{2}$		163.50			
	Ch: 360.00m to 361.20m	1	1.20	$\frac{6.10 + 6.00}{2}$		7.26			
	From Double Road Side								
	Ch: 0.00m to 30.00m	1	30.00	$\frac{6.80 + 5.00}{2}$		177.00			

1973.76

A.E.E. (Project)

Contractor

Consultant

Assistant Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore - 92

Assistant Exec. Engineer

Scanned by TapScanner

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Ch: 30.00m to 60.00m	1	30.00	5.00 + 5.00 / 2		150.00			
	Ch: 60.00m to 90.00m	1	30.00	5.00 + 4.80 / 2		147.00			
	Ch: 90.00m to 120.00m	1	30.00	4.80 + 4.40 / 2		138.00			
	Ch: 120.00m to 150.00m	1	30.00	4.40 + 4.90 / 2		139.50			
	Ch: 150.00m to 180.00m	1	30.00	4.90 + 4.80 / 2		145.50			
	Ch: 180.00m to 210.00m	1	30.00	4.80 + 4.10 / 2		133.50			
	Ch: 210.00m to 240.00m	1	30.00	4.10 + 5.00 / 2		136.50			
	Ch: 240.00m to 270.00m	1	30.00	5.00 + 4.90 / 2		148.50			
	Ch: 270.00m to 300.00m	1	30.00	4.90 + 4.80 / 2		145.50			
	Ch: 300.00m to 330.00m	1	30.00	4.80 + 4.70 / 2		142.50			
	Ch: 330.00m to 354.00m	1	24.00	4.80 + 5.00 / 2		117.60			
	Ch: 354.00m to 376.00m	1	22.00	5.10 + 4.80 / 2		108.90			
	Ch: 376.00m to 406.00m	1	30.00	4.80 + 4.70 / 2		142.50			
	Ch: 406.00m to 436.00m	1	30.00	4.70 + 4.90 / 2		144.00			
	Ch: 436.00m to 466.00m	1	30.00	4.90 + 4.60 / 2		142.50			
	Ch: 466.00m to 496.00m	1	30.00	4.60 + 5.00 / 2		144.00			
	Ch: 496.00m to 526.00m	1	30.00	5.00 + 5.00 / 2		150.00			
	Ch: 526.00m to 556.00m	1	30.00	5.00 + 5.00 / 2		150.00			
	Ch: 556.00m to 586.00m	1	30.00	5.00 + 5.20 / 2		153.00			
	Ch: 586.00m to 588.00m	1	2.00	5.20 + 7.10 / 2		12.30			
	From Attur lake Main Gate Side								
	Ch: 0.00m to 30.00m	1	30.00	5.00 + 5.10 / 2		151.50			
	Ch: 30.00m to 60.00m	1	30.00	5.10 + 5.10 / 2		153.00			

1973.76

4969.56

A.E.E. (Project)

Contractor

NEWZEN CONSULTANT Bangalore

Consultant

Assistant Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore - 92

Assistant Exec. Engineer

Scanned by TapScanner

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Ch: 60.00m to 90.00m	1	30.00	(5.10 + 5.00)/2		151.50			
Ch: 90.00m to 120.00m	1	30.00	(5.00 + 5.10)/2		151.50			
Ch: 120.00m to 150.00m	1	30.00	(5.10 + 4.70)/2		147.00			
Ch: 150.00m to 180.00m	1	30.00	(4.70 + 5.20)/2		148.50			
Ch: 180.00m to 210.00m	1	30.00	(5.20 + 4.60)/2		147.00			
Ch: 210.00m to 240.00m	1	30.00	(4.60 + 5.70)/2		154.50			
Ch: 240.00m to 270.00m	1	30.00	(5.70 + 5.50)/2		168.00			
Ch: 270.00m to 300.00m	1	30.00	(5.50 + 5.10)/2		159.00			
Ch: 300.00m to 330.00m	1	30.00	(5.10 + 5.30)/2		156.00			
Ch: 330.00m to 360.00m	1	30.00	(5.30 + 5.50)/2		162.00			
Ch: 360.00m to 390.00m	1	30.00	(5.50 + 5.40)/2		163.50			
Ch: 390.00m to 420.00m	1	30.00	(5.40 + 5.40)/2		162.00			
Ch: 420.00m to 450.00m	1	30.00	(5.40 + 5.20)/2		159.00			
Ch: 450.00m to 480.00m	1	30.00	(5.20 + 5.20)/2		156.00			
Ch: 480.00m to 510.00m	1	30.00	(5.20 + 6.10)/2		169.50			
Ch: 510.00m to 520.00m	1	10.00	(6.10 + 6.00)/2		60.50			
Ch: 520.00m to 550.00m	1	30.00	(6.00 + 5.00)/2		165.00			
Ch: 550.00m to 580.00m	1	30.00	(5.00 + 5.10)/2		151.50			
Ch: 580.00m to 610.00m	1	30.00	(5.10 + 5.00)/2		151.50			
Ch: 610.00m to 640.00m	1	30.00	(5.00 + 5.00)/2		150.00			
Ch: 640.00m to 670.00m	1	30.00	(5.00 + 5.10)/2		151.50			
Ch: 670.00m to 673.00m	1	3.00	(5.10 + 5.10)/2		15.30			
				Present Qty	8169.86	Sqm	1171.88	9574095.54

4969.56

A.E.E. (Project)

Contractor

NEWZEN CONSULTANTS Bangalore Consultant

Assistant Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore

Assistant Exec. Engineer

Scanned by TapScanner